

City of Evansville
Madison Street Utility Improvements
Prepared by: Timothy A. Schmidt
Contract 08EV-1
04/28/08

Progress Report for Week of 04/21 - 04/24

- 518.1 LF of new 10" Ductile Iron water main was installed.
- 21.5 LF of new 6" Ductile Iron hydrant lead was installed.
- Connection to existing water main at Old 92 intersection
- 2 10" Gate Valve and Boxes were installed.
- 2 Fire Hydrants with 6" Gate Valves and Boxes were installed.

- Approx. 1/2 of new water main on south portion of project was installed.

Preliminary Schedule for Next Week:

- Continue and finish water main installation from Old 92 Intersection to north.
- Start and finish all water service hookups from Old 92 Intersection to north.
- Fill new water main, pressure and leak test, and sample.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.