

City of Evansville
Madison Street Utility Improvements
Prepared by: Timothy A. Schmidt
Contract 08EV-1
04/15/08

Progress Report for Week of 03/31 - 04/04

- G Fox and Son on site to mobilize equipment.
- Mid States Signage on site to put up and activate detour route.
- 376 LF of new 10" Ductile Iron water main was installed.
- Existing 4" water main was tied into at Water St. and Madison St.
- 1 new Fire Hydrant and 1 new 6" Gate Valve was installed.
- 1 Fire Hydrant was re-located with a new 6" Gate Valve installed.
- Contractor completed all water main work between Water St. and Liberty St. (main was filled for sampling and testing next week.)

Preliminary Schedule for Next Week:

- Continue water main installation between Liberty St. and Church St.
- Start on water main service laterals between Water St. and Church St. after receiving back safe water samples and testing all new installation.
- Sample and test water main from Water St. and Liberty St.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.