

City of Evansville  
Madison Street Utility Improvements  
Prepared by: Timothy A. Schmidt  
Contract 08EV-1  
04/21/08

Progress Report for Week of 04/14 - 04/18

- 30.5 LF of new 10" Ductile Iron water main was installed.
- 21 LF of new 8" Ductile Iron water main was installed.
- Connections to existing water main were finished at Liberty and Church St. intersections.
- 8 New 1" water services were hooked up.
- 202 LF of 1" Copper was installed at water services.
- Water main trench from Water St. to Church St. was excavated and prepared for asphalt paving.
- 2 out of 9 sanitary manholes were replaced along Madison Street.
  
- All water main work between Water St. and Church St. intersections was completed.

Preliminary Schedule for Next Week:

- Start on water main installation from Old 92 Intersection to north.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.