

City of Evansville
Madison Street Utility Improvements
Prepared by: Timothy A. Schmidt
Contract 08EV-1
05/12/08

Progress Report for Week of 05/05 - 05/09

- 26 LF of new 10" Ductile Iron water main was installed.
- New 10" Water was hookup to existing 10" Water at School St. intersection.
- Water main from Sta. 37+48 to Sta. 41+05 was pressure and leak tested.
- 12 new water services were connected along S. Madison St.
- 290.8 LF of new 1" Copper tubing, Type K, was installed.
- 1 of 6 remaining 4' Sanitary Manholes was removed and replaced.

Preliminary Schedule for Next Week:

- Finish all water service hookups between Walker St. and Old 92 off existing main.
- Start and finish sewer and water improvements at Walker St. intersection.
- Excavate and place base course within water main trench, prepare for paving.
- Pour sections of curb and gutter along southern portion of project.
- Start sanitary sewer main work along Water Street.

Remaining Work for Contract:

- Sanitary Sewer replacement along Water Street. (200 ft.)
- Remove and replace 5 sanitary sewer manholes.
- Water/Sewer work near Walker St. intersection
- Force-main installation along north portion of project
- Valve vault installation along north portion of project
- Finish excavation of water main trench, place base course.
- Pave within water main trench.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.