

City of Evansville
Madison Street Utility Improvements
Prepared by: Timothy A. Schmidt
Contract 08EV-1
05/27/08

Progress Report for Week of 05/19 - 05/23

- 2 of 3 remaining 4' Sanitary Manholes were removed and replaced.
- Water main trench from Sta. 36+00 to Sta. 41+00 was excavated and crushed rock placed.
- Contractor removed existing asphalt along Water St. where sanitary sewer installation is to take place.
- 54.5 LF (of 200 LF) of 21" Sanitary Sewer main was installed along Water St.
- 12 LF of 4" SCH 40 sanitary sewer later was installed along Water St.

Preliminary Schedule for Next Week:

- Continue and finish all sanitary sewer main work along Water Street
- Start 10" water installation(190 ft) along Water Street

Remaining Work for Contract:

- Sanitary Sewer replacement along Water Street. (145.5 ft. of 200 ft.)
- 190 LF of new 10" water main replacement along Water Street
- Remove and replace 1 sanitary sewer manhole.
- Force-main installation along north portion of project
- Valve vault installation along north portion of project
- Pave within water main trench.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.