

City of Evansville  
Madison Street Utility Improvements  
Prepared by: Timothy A. Schmidt  
Contract 08EV-1  
04/16/08

Progress Report for Week of 04/07 - 04/11

- 427 LF of new 10" Ductile Iron water main was installed.
- 5 New 1" water services were hooked up.
- 109.5 LF of 1" Copper was installed at water services.
- All new water main between Water St. and Liberty St. was pressure and leak tested. All water main was sampled and passed.

Preliminary Schedule for Next Week:

- Continue hooking up new 1" water services to homes along new water main.
  - Tie into existing water main at Church St and Liberty Street Intersections.
  - Begin excavation of roadway within watermain trench.
  - Place stone in water main trench and prepare grade for asphalt paving.
- Contractor was down for ½ day on Tuesday due to weather and ¾ day on Thursday due to weather.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.