

City of Evansville

Madison Street Utility Improvements

Prepared by: Timothy A. Schmidt

Contract O8EV-1

05/05/08

Progress Report for Week of 04/28 - 05/02

- 338 LF of new 10" Ductile Iron water main was installed.
- Water main from Sta. 32 + 66 to Sta. 37 + 48 was pressure and leak tested.
- 10 new water services were connected along S. Madison St.
- 251 LF of new 1" Copper tubing, Type K, was installed.

Preliminary Schedule for Next Week:

- Finish water main hook up at School St. intersection.
- Continue and finish all water service hookups from Old 92 Intersection to north.
- Start on sewer and water improvements at Walker St. intersection.
- Excavate and place base course within water main trench, prepare for paving.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.