

City of Evansville
Madison Street Utility Improvements
Prepared by: Timothy A. Schmidt
Contract 08EV-1
05/19/08

Progress Report for Week of 05/12 - 05/16

- Existing 4" Water main was tied off and abandoned.
- Existing fire hydrant at Old 92 and Madison St. was removed.
- Fire hydrant at Walker St. and Madison St. was hooked up to new 10" water main.
- 5 new water services were connected along S. Madison St.
- 131.5 LF of new 1" Copper tubing, Type K, was installed.
- 2 of 5 remaining 4' Sanitary Manholes were removed and replaced.
- Water main trench from Sta. 33+00 to Sta. 36+00 was excavated and crushed rock placed.
- All curb and gutter, sidewalk and driveway concrete patches were poured from Walker St. to School St.

Preliminary Schedule for Next Week:

- Finish all sanitary sewer improvements at Walker Street Intersection.
- Finish excavation of water main trench from Old 92 to School St., place crushed rock and base course. Prep area for asphalt paving.
- Start sanitary sewer work along Water Street.

Remaining Work for Contract:

- Sanitary Sewer replacement along Water Street. (200 ft.)
- Remove and replace 3 sanitary sewer manholes.
- Sewer work near Walker St. intersection
- Force-main installation along north portion of project
- Valve vault installation along north portion of project
- Finish excavation of water main trench, place base course.
- Pave within water main trench.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.