

City of Evansville
Madison Street Utility Improvements
Prepared by: Timothy A. Schmidt
Contract 08EV-1
06/03/08

Progress Report for Week of 05/27 - 05/31

- Remainder of 200 LF. of 21" Sanitary Sewer main was installed along Water St.
- Connection and core drill into existing San. MH 40 was completed.
- 12.5 LF of 4" SCH 40 sanitary sewer lateral was installed along Water St.
- 14.5 LF of 6" SCH 40 sanitary sewer lateral was installed along Water St.
- 184 LF of 10" Water main was installed along Water St.
- New connection and 10" Gate Valve and Box was installed at Water St. and S. Madison St.
- Forcemain excavation area was sawcut and concrete removed.

Preliminary Schedule for Next Week:

- Start and finish forcemain installation, tie into existing sanitary manhole.
- Remove and replace final sanitary sewer manhole.
- Install valve vault at north side of project.
- Collect water sample from new 10" water along Water St.
- Hook up new water to existing houses.
- Do final hookup of new 10" water 200' east of Madison St. intersection.
- Finish excavate water main trench and pave 2.75" of asphalt

Remaining Work for Contract:

- See above.

Any questions or comments regarding progress report or upcoming schedule, please contact me at (608) 628-2791.