Foth & Van Dyke

Client: CITY OF EVANSVILLE Scope ID: 07E003
Project: MAIN ST UTILITY IMPROV. Page: 1
Prepared By: TLP Date: 4/27/07

WEEKLY Construction Observation Report ENDING 4/27/07

Location WEST MAIN ST. EVANSVILLE

WEATHER	Temp (° F)		Sky Cond.	Precip. (in.)			Site Conditions (describe)	
	Low	High	Clear	None	Rain	Snow	Dry	Muddy
	40°	68°	Pt. Cldy Cloudy		WED. THURS	—		

Contractors on site *(include no. of personnel per contractor)*

G. FOX CONSTRUCTION 4 MAN CREW.

Other personnel on site	*Purpose*
FOTH CO:	OBSERVATION
EVANSVILLE WATER & LIGHT	OBSERVATION

Work observation report, comments:

G FOX CONSTRUCTION CONTINUES TO INSTALL 12" PVC, SDR-35, SANITARY SEWERMAIN ON W. MAIN ST. THEY ARE USING A LASER BEAM FOR LINE & GRADE WHICH IS AT PLAN GRADE OF .29%.

- TOM PFEFFERKORN DID SURVEY CHECKS TO VERIFY PIPE ELEVATIONS
- DAVE WARTENWEILER AT PUBLIC WORKS WANTS ALL PROPERTIES TO HAVE SEPERATE WATER & SEWER SERVICES AT LEAST STUBBED OUT INTO THE SIDEWALK AREA IF NOT BEING HOOKED UP.

G. FOX IS INSTALLING 12"x 6" PVC WYE'S AT LATERAL LOCATIONS AND RUNNING 6" SCHEDULE 40 LATERALS UP TO A TEMPORARY CONNECTION WITH THE EXISTING CLAY LATERALS AT THE SIDE OF THE EXCAVATION.

- INSTALLED 12" x 6" WYE'S AND 6" SCHEDULE 40 PVC SERVICES FOR ADDRESSES: #1 N. MADISON ST, #8 W. MAIN ST., #14 W. MAIN ST. #16 W. MAIN ST. #18 W. MAIN ST.

G. FOX THEN INSTALLED SANITARY M.H #2 AS PER PLAN. TOM PFEFFERKORN SHOT ELEVATIONS FOR AS-BUILTS.

G. FOX INSTALLED 1 PIPE LENGTH (14') OUT OF MH #2 TOWARDS SANITARY MH #1 AT FIRST ST.

For additional comments, use back of form.

CONT.

Foth & Van Dyke

Client: EVANSVILLE Scope ID: 07E003
Project: MAIN ST UTILITY IMPROV. Page: 2 OF 2
Prepared By: TLP Date: 4/27/07

Construction Observation Report

Work observation report, comments (continued):

G. FOX CONSTRUCTION PERFORMED THE WATERMAIN PRESSURE AND LEAKAGE TEST ON 4/26. THE TEST PASSED WITH NO DROP IN PRESSURE

- EVANSVILLE WATER & LIGHT TOOK A SAMPLE OF WATER. TOM PFEFFERKORN DELIVERED IT TO STATE HYGIENE LAB ~~THURSDAY~~ TUESDAY NIGHT. THIS SAMPLE CAME BACK FRIDAY AS "SAFE".

G. FOX INSTALLED ~~[illegible]~~ SEWER LATERALS FOR #1 N. MADISON AND #8 W. MAIN ST. THESE WERE LEFT AS STUBS FOR FUTURE HOOK-UPS.

CONSTRUCTION NOTES

- RAIN ON WEDNESDAY AND THURSDAY MEANT G. FOX DID NOT INSTALL ANY PIPE - THEY TESTED AND CLEANED UP SITE.
- SOIL CONTINUES TO BE SAND & GRAVEL WITH LITTLE SILT OR CLAY - ALL IS BEING RE-USED AS BACKFILL - NO SELECT FILL.
- G. FOX IS USING A BOMAG 142 SHEEPSFOOT ROLLER TO COMPACT TRENCH BACKFILL.
- TOM PFEFFERKORN ATTENDED WEEKLY TASK FORCE MEETING ON THURSDAY - DISCUSSED BRICK WORK OPTIONS, PR
- ALSO TLP ATTENDED CHAMBER OF COMMERCE MEETING - DISCUSSED NEED FOR EASEMENTS ON MAIN ST PROJECT.
- TLP DELIVERED ALL PERMANENT EASEMENTS WITH WDOT BROCHURE AND COVER LETTER INVITING ALL PROPERTY OWNERS TO A MEETING RE: EASEMENTS ON MONDAY APRIL 30. (DELIVERED ON THURSDAY).
- PROJECT TRAILER IS NOW WITH A PHONE (608) 882-2790, AND ANSWERING MACHINE.
- TLP ANSWERED NO COMPLAINTS ON PROJECT - STEVE HAGEN RECIEVED NONE ALSO.
- PROJECT CONTINUES TO BE ON SCHEDULE.