Foth & Van Dyke

Client: CITY OF EVANSVILLE Scope ID: 07E003
Project: MAIN ST. UTILITY IMPROV. Page: 1 of 2
Prepared By: Tom Pfefferkorn Date: 5/29/07

WEEKLY Construction Observation Report

Location WEST MAIN ST. WEEK OF MAY 21 - MAY 25th

WEATHER	Temp (° F) Low	Temp (° F) High	Sky Cond.	Precip. (in.)	Rain	Snow	Site Conditions (describe) Dry	Muddy
VERY WINDY	60°	82°	(Clear) Pt. Cldy Cloudy	(None)			✓	

Contractors on site *(include no. of personnel per contractor)*

G. FOX CONSTRUCTION — CREW OF 4

FOTH — 1 OBSERVER, 1 INTERN OBS.

SCHNEIDER PLUMBING — 2 PLUMBERS

Other personnel on site	*Purpose*
EVANSVILLE WATER & LIGHT	OBSERVATION OF WATERMAIN & LATER

Work observation report, comments: G. FOX AND SON BEGAN THE WEEK BY INSTALLING A NEW 6" DUCTILE IRON WATER SERVICE TO THE GRANGE STORE. THIS REPLACED THE OLD 4" CAST IRON SERVICE. SCHNEIDER PLUMBING DID THE INTERIOR PLUMBING AND WATER SERVICE WAS BACK ON BY 1:30 P.M.

G. FOX CONTINUED INSTALLING WATER AND SEWER LATERALS TO THE REMAINING PROPERTIES. THESE INCLUDED #16 (EAGER LAW), #15 (WILSON LAW), #26 (DOLLAR LAND), #14 (ROSS BLDG, AND A 2" LINE TO #13 (FARNSWORTH). THE LATERAL WORK WAS COMPLETED ON WEDNESDAY.

G. FOX CONSTRUCTION THEN MOVED ONTO INSTALLING THE INLET STRUCTURES AND STORM SEWER CATCH BASINS ON W. MAIN ST. THESE WERE ALL INSTALLED AS PER PLAN. THERE ARE 2 REMAINING INLETS TO INSTALL (WITH 12" RCP LEADS), NEAR THE LIBRARY, AND 3 ADDITIONAL INLETS HAVE BEEN ORDERED TO BE INSTALLED AT THE FIRST STREET INTERSECTION. THESE INLETS ARE NECESSARY REPLACEMENTS OF EXISTING INLETS THAT CANNOT BE RECONNECTED TO THE NEW STORM SEWER AND WHERE IN POOR CONDITION.

ON WEDNESDAY AFTER ALL THE NEW WATER SERVICES WERE COMPLETE THE OLD WATERMAIN WAS DISCONNECTED AT MADISON STREET AND THE NEW WATERMAIN CONNECTED TO THE NEW WATERMAIN INSTALLED ON THE MADISON STREET PROJECT. THE WATERMAIN IS NOW NEW ALL THE WAY TO FIRST STREET.

(CONT.)

For additional comments, use back of form.

FORM CEC020 R 12/01

Foth & Van Dyke

Client: EVANSVILLE Scope ID: 07E003
Project: MAIN ST. UTILITY IMPROV. Page: 2 of 2
Prepared By: Tom Pfefferkorn Date: 5/29/07

Construction Observation Report

Work observation report, comments (continued): (CONT.)

CONSTRUCTION NOTES:

- THE AREAS OF SIDEWALK REMOVED FOR SERVICE LATERALS HAVE BEEN BACKFILLED WITH LIMESTONE SCREENINGS AT THE SURFACE. THESE SEEM TO MAKE A NICE UNIFORM SURFACE TO TRAVEL ON BY PEDESTRIANS AND BIKES. G. FOX TO MAINTAIN THESE PATCHES.
- THERE WAS ONE COMPLAINT ABOUT A WATER SERVICE SHUT OFF AT #13. THIS WAS A SHORT SHUT DOWN THAT THE WATER UTILITY DIDN'T PUT OUT DOOR HANGERS ON - 1 HOUR. FOR THE OTHER SERVICE INTERRUPTIONS THE WATER UTILITY HUNG DOOR NOTICES.
- 2 ABANDONED FUEL TANKS WERE DISCOVERED AND CERTIFIED TANK REMOVERS, REMOVED THEM W/NO CONTAMINATION (NO FUEL IN THEM).
- WDOT RAILROAD CROSSING CONSTRUCTION HAS BEEN ONGOING ALL THIS WEEK ON MADISON ST NEAR LAKE LEOTA PARK ENTERANCE
- DOWNTOWN TASK FORCE MEETING THURSDAY - DISCUSSED MEMORIAL DAY PARADE ROUTES, GARBAGE PICK-UP, PARKING ON RAILROAD STREET AND THE SCHEDULE
- PROJECT NEWSLETTER WAS DISTRIBUTED FRIDAY.

SCHEDULE FOR NEXT WEEK (MINUS MEMORIAL DAY)

- COMPLETE STORM SEWER INLETS AT FIRST ST. (TUESDAY)
- EXCAVATORS ON SITE TUESDAY TO CUT W. MAIN STREET TO SUB GRADE (TUES/WED)
- INSTALL GRAVEL ROADWAY (ON THURS/FRI), WHILE AT SAME TIME EXCAVATE ASPHALT / CONCRETE ON MAPLE STREET
- G. FOX WILL BE DOING SOME EXTRA MANHOLES / PIPING AT SECOND STREET AND MAIN ST WHILE THE ROAD ON W. MAIN STREET IS COMPLETED AND MAPLE STREET IS EXCAVATED. THIS WORK WAS REQUESTED BY DAVE WARTENWEILER TO REPLACE MANHOLES IN POOR CONDITION
- G. FOX MAY SET UP BYPASS SANITARY SEWER PUMPING IN MODERATION FOR THE FOLLOWING WEEK.

FORM CEC030-B (3/04)