27 March 08

March 24, 2008

G. Fox & Son, Inc.
Tentative schedule for Madison St. Improvements - revised
Evansville, WI

Start: April 1, 2008

Water main from Water St. intersection to North (approx. 9 days)

2-3 days @ Madison St. and Walker St. intersection doing 3 San. MH's

Continue North replacing Sanitary MH's (approx. 6-7 days)

Switch to Water main on S. Madison St. (approx. 9 days)

* Then DEPENDING ON THE WEATHER, we will either start the force main on the north end of Madison St. or do the sanitary sewer and water main on Water Street.

Madison Street Utility Construction
(Subject to change)

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
	March 31	*1* **Start: Watermain from Water to Church Streets**	*2*	*3*	*4*	*5*
6	*7*	*8*	*9*	*10*	*11* **Complete: Watermain from Water to Church Streets**	*12*
13	*14* **Start: Manholes from Walker to Church Streets**	*15*	*16*	*17*	*18*	*19*
20	*21*	*22*	*23*	*24*	*25* **Complete: Manholes from Walker to Church Streets**	*26*
27	*28* **Start: Watermain from Water to Walker Streets**	*29*	*30*			