

Dave Wartenweiler

From: DSauer@foth.com
Sent: Thursday, March 08, 2007 12:28 PM
To: dave.wartenweiler@ci.evansville.wi.gov
Subject: Main Street Construction Schedule
Importance: High

Dave,

Following our public works mtg on Tuesday March 6th, I spoke with Bill Fox to provide an anticipated construction sequence, start time and schedule for completion. He will provide this to us at the pre-construction mtg which we will schedule shortly. In the mean time, we did talk about these items and Bill and I seem to be in agreement on many of the steps and time issues. Based on this information, I would propose the following estimated construction schedule which could be shared with the downtown businesses:

April 2 to April 9 - start of construction beginning at the intersection of Madison Street and working west toward First Street. This block would be blocked off and work would be limited to this area. Existing street removals and utility pipe replacements are anticipated to take 4 weeks. The street would then be rocked and re-opened.

April 30 to May 7th - start construction on Maple Street approximately 200 LF south of Main Street and work toward Main Street; once Main Street is reached, traffic on Main Street would be stopped between Maple and Madison and closed to through traffic. Construction would proceed from Maple to Madison on Main Street; the section of Main from Madison to the bridge would be left open during this work. Anticipated construction time is 5 to 6 weeks. Maple Street and Main Street from Maple to Madison would be rocked and re-opened.

June 11th - start construction on Main Street from Maple to the bridge, This section be be closed to traffic. Anticipated construction time is 3 weeks. The street would then be rocked and re-opened on or about July 2nd.

The start of the road pavement(concrete, brick), sidewalk, curb, lighting, etc. is expected to begin shortly after July 2nd however this is not defined yet because we are finishing the required design and approval process of the WisDOT. I can provide this information as soon as it is available.

David K. Sauer, PE, Project Director
1402 Pankratz Street
Suite 300
Madison, WI 53704
Phone 608-242-5941/Fax 608-242-5999
<http://www.foth.com>

IMPORTANT NOTICE

This communication including any attachments, (e-mail) is confidential and may be proprietary, privileged or otherwise protected from disclosure. If you are not the intended recipient, notify the sender, permanently delete this e-mail from your system and destroy any copies. Any use of this e-mail, including disclosure, distribution or replication, by someone other than its intended recipient is prohibited.

This e-mail has the potential to have been altered or corrupted due to transmission or conversion. It may not be appropriate to rely upon this e-mail in the same manner as hardcopy materials bearing the author's original signature or seal.

3/8/2007